

**Progress of New 33/11KV Substations (As on 29.02.2016)**

<b>Implementing Agency</b>	<b>No. of New 33/11KV Substation sanctioned</b>	<b>No. of New 33/11KV Substation completed</b>	<b>% of Achievement</b>
APDCL	26	26	100%
PGCIL	8	8	100%
<b>Total</b>	<b>34</b>	<b>34</b>	<b>100%</b>