

❖ **Status of XII Plan projects under DDUGJY and progress (as on 29.02.2016).**

(a). Status of Award :

No. of Projects Sanctioned	No. of packages	NITs Issued for No. of Pkgs.	No. of Pkgs. Awarded
16	73	73	73

(b) Coverage and Achievement

No. of Projects Sanctioned	Sanctioned Cost (Rs. in Cr.)	Coverage			Achievement (As on 29.02.16)		
		UEV	IEV	BPL HHs	UEV	IEV	BPL HHs
16	1621.07	1009	10259	541953	690	-	-

❖ Under DDUGJY:

No. of District projects	Sanctioned cost (Rs. Cr)	Coverage (Nos.)		NIT issued (No. of Pkgs)	Award status
		UEV (nos.)	SAGY village (nos.)		
11	317.86	602	37	19	Contract awards issued